

Medway North Trail Implementation Status Update Sheet	Est. Start Date	Est. Completion Date	Completed ?
Spring Inventory at Bend / Management Zone Map	June 13, 2013	June 24, 2013	Y
Land Acquisition / Easements over Private Property	May 1, 2013	ongoing	N
Boardwalk at Bend-Design & Layout / UTRCA Permit	June 12, 2013	July 17, 2013	Y
Boardwalk at Bend-Install	August 1, 2013	March 4, 2014	Y
2.0 m Woodchip Trail Route around Bend Lay-out Onsite / Install	August 1, 2013	November 30, 2013	Y
3.2 m Asphalt Pathway - Install over Sewer Access Road	August 1, 2013	November 30, 2013	70%
Creek Lookout at Bend Design / Install	June 1, 2013	August 29, 2014	Y
ESA Signage - Design / Install	October 1, 2013	May 1, 2014	Y
North Bridge over Creek / Design / Regulatory Approvals , Tender	May 17, 2013	April 30, 2014	Y
North Bridge over Creek Construction	June 17, 2014	August 29, 2014	Y
Road Allowance Bike Linkages Wonderland / Sunningdale	April 17, 2013	April 1, 2015	Y
Monitoring Plan - Ecology (tied into Sewer Monitoring)	May 17, 2013	May 1, 2016	Y
Monitoring Plan - User Impacts	May 17, 2013	May 1, 2016	ongoing
Budget and Capital Project Account Sheet	ongoing	ongoing	ongoing
Monthly Updates for Councillor	ongoing	ongoing	ongoing

September 1, 2016 Status Update