то:	CHAIR AND MEMBERS CIVIC WORKS COMMITTEE MEETING OF JULY 31, 2017
FROM:	MARTIN HAYWARD CITY MANAGER
SUBJECT	STRATEGIC PLAN PROGRESS VARIANCE

### **RECOMMENDATION**

That, on the recommendation of the City Manager, with the concurrence of the Managing Director of Environmental and Engineering Services and City Engineer, the following report on the Strategic Plan Progress Variance **BE RECEIVED** for information.

### PREVIOUS REPORTS PERTINENT TO THIS MATTER

- Strategic Priorities and Policy Committee, Strategic Plan: Semi-Annual Progress Report, May 29, 2017 Civic Works Committee, Strategic Plan Variance, February 21, 2017

#### **BACKGROUND**

On March 10<sup>th</sup>, 2015 City Council approved the 2015-2019 Strategic Plan for the City of London, establishing a vision, mission, areas of focus and numerous strategies for this term of Council. In December 2015, Council directed administration to prepare semi-annual Progress Reports (every May and November). The Progress reports identify a status for each milestone: complete, on target, caution, or below plan.

On November 23, 2016, Council resolved that, on the recommendation of the City Manager, the following action be taken with respect to Council's 2015-2019 Strategic Plan:

c) the Civic Administration BE DIRECTED to refer strategic plan milestones that are "caution" or "below plan" to meetings of the appropriate Standing Committee, following the tabling of the May and November update reports on the Strategic Plan;

Council re-confirmed this direction at the May 29, 2017 Strategic Priorities and Policy Committee meeting.

## **DISCUSSION**


The first round of variance reports were presented to each Standing Committee in February 2017. During the course of the Standing Committee meetings, Council Members provided feedback on the format and content of the variance reports. Based on this feedback several changes have been made to the variance reports:

- a) variance explanations are included in the body of the report; and,
- b) variance explanations now contain more detail including: what happened, why it happened, and potential implications of the delay.

This report outlines the milestones corresponding to the Civic Works Committee that, as of May 2017, were identified as caution or below plan. This report covers 26 milestones that were flagged as caution and 3 milestones that were flagged below plan.

# **Overall Strategic Plan Progress**

As of May 29, 2017, 407 milestones were complete, 512 milestones were on target, 96 milestones were caution and 6 milestones were below plan in the entire Strategic Plan. As indicated in the chart below, 39.9% of milestones are complete, 50.1% are on target, 9.4% of milestones are caution and 0.6% of milestones are below plan.



# **Variance Explanations**

Building a Sustainable City - Caution

Milestone	What	Why	Implications	
	Manage and upgrade tra	nsportation infrastructure	·	
bridges, railway grade separations, cycling facilities, and parking lots				
	Parking Master Plan (E			
Complete Strategy	Parking Strategy	Consultation is	There are no	
for Council approval.	requires additional	required to gain	implications.	
	consultation with	feedback on financial		
End Date: 4/30/17	parking operators	implications and		
	and landowners.	potential		
		organizational		
		changes in the delivery of downtown		
		parking.		
Finalize Strategic	Parking Strategy	Consultation is	Financial impacts will	
Implementation Plan.	requires additional	required to gain	need to be	
implomonation rian.	consultation with	feedback on financial	incorporated into the	
End Date: 5/31/17	parking operators	implications and	multi-year budget.	
	and landowners.	potential	, ,	
		organizational		
		changes in the		
		delivery of downtown		
		parking.		
		nsportation infrastructure	e such as heritage	
	separations, cycling faci			
_	•	vation Strategy - Meadov	vlily Footbridge -	
Blackfriars Bridge (EES		140500		
Complete Detail	Blackfriars Bridge	MOECC approval	None. EA approval	
Design and Public Consultation -	was delayed until EA	required.	was obtained, public	
	approval was obtained from the		meeting was held on	
Blackfriars Bridge.	Ministry of		June 7 <sup>th</sup> , detail design was	
End Date: 3/31/17	Environment and		completed and	
	Climate Change		tender for	
	(MOECC).		construction	
	( = = = 7.		released.	

Milostopo	What	Why	Implications
Milestone Complete	What Construction tender	Why MOECC approval	Implications  None. Project will be
construction of	was delayed due to	required.	back on schedule
improvements -	EA approval.	roquirou.	upon approval of
Blackfriars Bridge.			construction tender.
End Date: 6/30/19			
		nsportation infrastructure	e such as heritage
	separations, cycling faci Transportation Master F		
Complete	The Environmental	Design of alternatives	Timing of
Environmental	Assessment requires	identified a number of	construction will be
Assessment and	additional	engineering issues to	evaluated as part of
review opportunities	engineering review	be resolved as part of	the Development
for advancement –	related to	the EA process.	Charges review
Adelaide Street/ CPR	underground utilities that will be		process. New
Grade Separation	undertaken over the		completion date for EA is end of 2017.
End Date: 9/30/17	summer of 2017.		L/(10 011d 01 2017.
What are we doing? F	I	adapt to Climate Change	9
How are we doing it?	Climate Change Adapta	ation Strategy (EES)	
Award flood proofing	Project was	Climate Changes	Delaying the work
design for Greenway	rescheduled to align with	related flood proofing projects are eligible	retains the current risk of flooding of the
plant.	Federal/Provincial	for 75%	treatment plant if an
End Date: 3/31/17	Infrastructure funding	Federal/Provincial	extreme event were
	application windows.	funding subject to the	to occur in the short
		application process.	term.
Award flood proofing	Project was	Climate Changes	Delaying the work
design for Adelaide	rescheduled to align with	related flood proofing projects are eligible	retains the current
plant.	Federal/Provincial	for 75%	risk of flooding of the treatment plant if an
End Date: 6/30/17	Infrastructure funding	Federal/Provincial	extreme event were
	application windows.	funding subject to the	to occur in the short
		application process.	term.
Begin construction of	West London Dyke	UTRCA successfully	Construction of
West London Dykes Phase 3.	Phase 3 Project was expanded due to an	submitted an application under the	expanded work has commenced and will
Filase 3.	opportunity to secure	Federal National	not impact the role
End Date: 6/30/17	additional	Disaster Mitigation	out of future project
	provincial/federal	Program for further	phases.
	funding.	funding.	
Phase 3: Update	Draft internal CCA	Internal consultation	None. Potential
Draft Strategy, implementation plan	strategy continues to be used as the basis	and engagement with key stakeholders	funding (Provincial or Federal) for CCA is
and final review with	for climate change	(e.g., UTRCA,	beginning to emerge.
stakeholders.	adaptation	MLHU, London	CCA remaining
	discussions and	Hydro) will be	phases (3 to 5) will
End Date: 6/30/17	implementation with	coordinated in the	be delayed by at
	City divisions.	Fall 2017 and completed in early	least one quarter based on available
		winter 2017/2018.	information (April
			2017).
Phase 4: Submit to	CCA strategy will be	It is anticipated that	None. Phase 4 will
Committee/Council.	a combination of	advisory committees	be delayed until the
End Date: 9/30/17	existing City-led projects and	and other external stakeholders will	completion of Phase 3.
	programs addressing	have an interest in	<b>.</b>
	potential CCA	reviewing draft	
	impacts (e.g.,	strategy.	
	basement flooding		
	program), alongside community-based		
	programs such as the		
	Community Energy		
	Action Plan (CEAP)		
	and new projects.		

Milestone	What	Why	Implications
Phase 5: Implement	The goal is for CCA	The strategy will be	None. Phase 5 will
approved strategy.	to be embedded in	subject to new	be delayed until the
	projects and	funding requests as	completion of Phase
End Date: 3/31/18	programs where	part of the multi-year	4.
	severe weather will	budget process.	
	have an impact.		
Award flood proofing	Project was	Climate Changes	Delaying the work
construction for	rescheduled to align	related flood proofing	retains the current
Adelaide plant.	with	projects are eligible	risk of flooding of the
Fig. 1 D = 1 = 0/04/40	Federal/Provincial	for 75%	treatment plant if an
End Date: 3/31/19	Infrastructure funding	Federal/Provincial	extreme event were
	application windows.	funding subject to the	to occur in the short
Begin construction of	The timing and	application process.  To coordinate with	term. The Phase 4 work
West London Dykes	location of Phase 4 of	the planned	plan is under review
Phase 4.	the West London	rehabilitation of the	and will be
	Dyke reconstruction	Blackfriars bridge.	reconfirmed in Q3
End Date: 6/30/19	is currently being		2017.
	reconsidered.		
What are we doing?	mplement and enhance	safe mobility choices for	cyclists, pedestrians,
transit users and driver	s through the provision of		
enhanced transit service			
	Transportation Master F		
Complete	Additional heritage	The preferred option	New completion date
Environmental	impact assessment is	requires the removal	for EA is end of 2017.
Assessment –	being undertaken as	of a heritage home. In order to deal with	No impact anticipated for construction
Wharncliffe Road Improvements	part of the Environmental	potential heritage	timing.
(Horton to Becher).	Assessment.	impacts, a heritage	uming.
(Horton to Decinery.	7.000001110111.	impacts assessment	
End Date: 9/30/17		has been advanced	
		as part of the EA	
		process.	
Complete	The EA has been	The preferred design	New completion date
Environmental	delayed due to	for the intersection	for EA is end of 2017.
Assessment –	coordination	required design	Construction timing
Fanshawe Park Road	requirements with the	coordination with the	will be adjusted to
	Rapid Transit	rapid transit design to	align with new
/ Richmond	•		tion alice and four and with a sec-
Intersection	Initiative.	ensure a seamless	timelines for northern
	•	ensure a seamless transition and	BRT route
Intersection Improvements.	•	ensure a seamless transition and coordinated property	
Intersection Improvements.  End Date: 12/31/16	•	ensure a seamless transition and coordinated property impacts.	BRT route implementation.
Intersection Improvements.	Initiative.  The EA has been	ensure a seamless transition and coordinated property	BRT route
Intersection Improvements.  End Date: 12/31/16 Complete	Initiative.	ensure a seamless transition and coordinated property impacts.  The preferred design	BRT route implementation.  New completion date
Intersection Improvements.  End Date: 12/31/16  Complete Environmental	The EA has been delayed due to coordination requirements with the	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the	BRT route implementation.  New completion date for EA is mid-2018.  Construction timing will be adjusted to
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road	The EA has been delayed due to coordination requirements with the Rapid Transit	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection	The EA has been delayed due to coordination requirements with the	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless	BRT route implementation.  New completion date for EA is mid-2018.  Construction timing will be adjusted to align with new timelines for northern
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road	The EA has been delayed due to coordination requirements with the Rapid Transit	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new timelines for northern BRT route
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection Improvements.	The EA has been delayed due to coordination requirements with the Rapid Transit	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property	BRT route implementation.  New completion date for EA is mid-2018.  Construction timing will be adjusted to align with new timelines for northern
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection Improvements.  End Date: 3/31/18	The EA has been delayed due to coordination requirements with the Rapid Transit Initiative.	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new timelines for northern BRT route implementation.
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection Improvements.  End Date: 3/31/18  Complete detailed	Initiative.  The EA has been delayed due to coordination requirements with the Rapid Transit Initiative.  Detail design is on	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  The preferred design	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Construction timing
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection Improvements.  End Date: 3/31/18  Complete detailed design – Western	The EA has been delayed due to coordination requirements with the Rapid Transit Initiative.  Detail design is on hold pending EA	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Construction timing will be adjusted to
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection Improvements.  End Date: 3/31/18  Complete detailed design – Western Road / Sarnia Road	Initiative.  The EA has been delayed due to coordination requirements with the Rapid Transit Initiative.  Detail design is on	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Construction timing will be adjusted to align with new
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection Improvements.  End Date: 3/31/18  Complete detailed design – Western Road / Sarnia Road Intersection	The EA has been delayed due to coordination requirements with the Rapid Transit Initiative.  Detail design is on hold pending EA	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Construction timing will be adjusted to align with new timelines for northern
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection Improvements.  End Date: 3/31/18  Complete detailed design – Western Road / Sarnia Road	The EA has been delayed due to coordination requirements with the Rapid Transit Initiative.  Detail design is on hold pending EA	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Construction timing will be adjusted to align with new timelines for northern BRT route
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection Improvements.  End Date: 3/31/18  Complete detailed design – Western Road / Sarnia Road Intersection	The EA has been delayed due to coordination requirements with the Rapid Transit Initiative.  Detail design is on hold pending EA	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Construction timing will be adjusted to align with new timelines for northern
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection Improvements.  End Date: 3/31/18  Complete detailed design – Western Road / Sarnia Road Intersection Improvements	The EA has been delayed due to coordination requirements with the Rapid Transit Initiative.  Detail design is on hold pending EA	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Construction timing will be adjusted to align with new timelines for northern BRT route
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection Improvements.  End Date: 3/31/18  Complete detailed design – Western Road / Sarnia Road Intersection Improvements	The EA has been delayed due to coordination requirements with the Rapid Transit Initiative.  Detail design is on hold pending EA	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Construction timing will be adjusted to align with new timelines for northern BRT route
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection Improvements.  End Date: 3/31/18  Complete detailed design – Western Road / Sarnia Road Intersection Improvements  End Date: 12/31/17  What are we doing? In the section Improvements	Initiative.  The EA has been delayed due to coordination requirements with the Rapid Transit Initiative.  Detail design is on hold pending EA process.	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  safe mobility choices for	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Cyclists, pedestrians,
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection Improvements.  End Date: 3/31/18  Complete detailed design – Western Road / Sarnia Road Intersection Improvements  End Date: 12/31/17  What are we doing? Intersection users and driver	The EA has been delayed due to coordination requirements with the Rapid Transit Initiative.  Detail design is on hold pending EA process.	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  safe mobility choices for	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Cyclists, pedestrians,
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection Improvements.  End Date: 3/31/18  Complete detailed design – Western Road / Sarnia Road Intersection Improvements  End Date: 12/31/17  What are we doing? Intersection transit users and driver enhanced transit service	The EA has been delayed due to coordination requirements with the Rapid Transit Initiative.  Detail design is on hold pending EA process.  mplement and enhance is through the provision of the second	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  safe mobility choices for of complete streets, constitution and coordinated property impacts.	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Cyclists, pedestrians,
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection Improvements.  End Date: 3/31/18  Complete detailed design – Western Road / Sarnia Road Intersection Improvements  End Date: 12/31/17  What are we doing? Intersection Improvements  End Date: 12/31/17	The EA has been delayed due to coordination requirements with the Rapid Transit Initiative.  Detail design is on hold pending EA process.  mplement and enhance is through the provision of the Ea has been design in the provision of the Ea has been design in the provision of the Ea has been design in the provision of the Ea has been design in the Ea has been design in the Ea has been delayed due to coordination requirements with the Ea has been delayed due to coordination requirements with the Rapid Transit Implements and Ea has been delayed due to coordination requirements with the Rapid Transit Implements and Ea has been delayed due to coordination requirements with the Rapid Transit Implements with the Rapid Transit Implements and Ea has been delayed due to coordination requirements with the Rapid Transit Implements and Ea has been delayed due to coordination requirements with the Rapid Transit Implements and Ea has been delayed due to coordination requirements and Ea has been delayed due to coordination requirements with the Rapid Transit Implements and Ea has been delayed due to coordination requirements and Ea has been delayed due to coordination requirements and Ea has been delayed due to coordination requirements and Ea has been delayed due to coordination requirements and en has been delayed due to coordination requirements and en has been delayed due to coordination requirements and en has been delayed due to coordination requirements and en has been delayed due to coordination requirements and en has been due to coordinat	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts. safe mobility choices for of complete streets, conductation Strategy (EES).	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Cyclists, pedestrians, nected pathways, and
Intersection Improvements.  End Date: 12/31/16  Complete Environmental Assessment – Western Road / Sarnia Road Intersection Improvements.  End Date: 3/31/18  Complete detailed design – Western Road / Sarnia Road Intersection Improvements  End Date: 12/31/17  What are we doing? Intersection transit users and driver enhanced transit service	The EA has been delayed due to coordination requirements with the Rapid Transit Initiative.  Detail design is on hold pending EA process.  mplement and enhance is through the provision of the second	ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  The preferred design for the intersection required design coordination with the rapid transit design to ensure a seamless transition and coordinated property impacts.  safe mobility choices for of complete streets, constitution and coordinated property impacts.	BRT route implementation.  New completion date for EA is mid-2018. Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Construction timing will be adjusted to align with new timelines for northern BRT route implementation.  Cyclists, pedestrians,

Milestone	What	Why	Implications
Assessment.	undertake additional	alternatives for	completed by August
7.00000	corridor analysis and	consideration based	2017, Transit Priority
End Date: 3/31/17	public consultation.	on public feedback.	Assessment Process
	•	•	to be completed by
			end of June 2018.
Design First Phase.	Design phase is	Council requested	Construction timing
E   D   1   0/04/40	delayed pending the	additional	of BRT corridors will
End Date: 3/31/19	completion of the	alternatives for	be refined through
	Environmental Assessment and	consideration as part	the Transit Priority Assessment Process.
	Transit Priority	of the EA process based on public	Assessment Flocess.
	Assessment Process.	feedback.	
What are we doing?	mprove travel to other ci	l .	portation connectivity
specifically regional tra		J	,
How are we doing it?	Provincial High Speed F	Rail Regional Hub- new (	(EES / Planning)
Participate in	The Provincial	The City is	Environmental
Provincial	government released	coordinating its	Assessment is
Environmental	the report on high	efforts with the	proceeding and staff
Assessment. Provide	speed rail in May 2017 and announced	Province.	will provide input on
project status report to Council.	the commencement		technical matters are required.
to Courion.	of an Environmental		required.
End Date: 9/30/16	Assessment.		
Report Project status	Report was delayed	The City is	CWC report on July
upon finalization of	pending the	coordinating efforts	17 <sup>th</sup> 2017.
technical studies.	Provincial	with the Province.	
	announcement on		
End Date: 3/31/17	high speed rail.		
_	Reduce fuel use through		)
Phase 4: Prepare	Green Fleet Strategy (E Current strategy	Internal consultation	None. In-house
Updated Green Fleet	continues to be used	and engagement with	activities on the
Strategy and	as the basis Green	key stakeholders will	Green Fleet Strategy
undertake	Fleet discussions and	be coordinated in late	have been delayed
stakeholder	implementation with	summer, early fall	due to workload.
engagement.	City divisions.	2017.	Technical resources
			to assist with strategy
End Date: 5/15/17			development have
			been obtained.
			Details on funding provincial and federal
			funding opportunities
			being examined.
Phase 5: Submit to	Green Fleet strategy	The strategy will be	None. Phase 5 will
Committee/Council.	will be a combination	subject to new	be delayed until the
	of conservation	funding requests as	completion of Phase
End Date: 6/30/17	practices and culture	part of the multi-year	4.
	changes, investment	budget process.	
	opportunities and technology		
	advancements		
What are we doing?	Jse new ways to help re	sidents protect their base	ements from flooding
	Weeping Tile Disconne		
Engage the	Engagement has	Meetings have been	The revised schedule
neighbourhoods with	been rescheduled for	rescheduled to align	allows for Q4 2017
the Ward Councillor	Q3 2017.	with Councillor and	design assignments
to determine which		staff availability.	and Q3 2018
one has enough			construction work.
interest and support			
to proceed			
End Date: 12/31/16			

Milestone	What	Why	Implications		
What are we doing?	What are we doing? Build new transportation, water, wastewater, and storm water				
infrastructure as Londo	on grows				
How are we doing it?	Growth Management In	nplementation Strategy (	EES)		
Undertake	Construction has	Additional	Project has been		
construction of	been delayed.	coordination is	rescheduled to 2018.		
improvements –		required with land			
Killaly Road		owners. Land			
Upgrades.		acquisition has			
		delayed process.			
End Date: 9/30/17		-			



Building a Sustainable City - Below Plan

Milestone	What	Why	Implications
What are we doing? Implement and enhance safe mobility choices for cyclists, pedestrians, transit users and drivers through the provision of complete streets, connected pathways, and enhanced transit services  How are we doing it? Transportation Master Plan (EES)			
Complete detailed design – Veterans Memorial Parkway North Extension.	Completion of detail design has been delayed.	Original timeline was incorrect.	None. Design will be completed in late 2017.
End Date: 12/31/15			

Growing Our Economy - Caution

Milestone	What	Why	Implications		
	What are we doing? Invest in London's downtown as the heart of our city				
How are we doing it?	Various infrastructure u	pgrades (EES)			
Develop preliminary	The Core Area	Draft Core Area	It is anticipated that		
project lists based on	Servicing Studies	Servicing Studies	the CASS reports will		
2014 information.	(CASS) will provide a	have been provided	be finalized based on		
	DC policy approach	to External DC	stakeholder input in		
End Date: 3/31/17	to share costs of core	Stakeholders and a	Q3 2017 with a report		
	area water, sanitary	review period is	to SPPC and Council		
	and storm	underway.	to follow.		
	infrastructure projects				
	between rate payers				
	and growth.				
	Individual projects				
	will be identified				
	through the 2019 DC				
	Master Plans based				
	on completed EA's				
	and other core area				
	studies.				



Growing Our Economy - Below Plan

Milestone	What	Why	Implications	
What are we doing?	_ead the development of	f new ways to resource r	ecovery, energy	
	• • • • • • • • • • • • • • • • • • •	with our local and region	•	
operating costs low an	d assist businesses with	n commercialization to he	elp grow London's	
economy				
How are we doing it?	How are we doing it? London Waste to Resources Innovation Centre (EES)			
Phase 3: Undertake	5 Memorandums of	Delayed - Provincial	None. Activities are	
stakeholder	Understanding	legislation (Waste	underway.	
engagement and	(MoUs) are currently	Free Ontario Act)		
prepare a Draft	approved and two	passed in December		
Business Case for a	are being developed.	2016 and Provincial		
Centre including		strategy finalized in		
implementation		February 2017		
scope, framework,		serves as the basis		

Milestone	What	Why	Implications
costs, and risks.		to formally launch the	
		Stakeholder	
End Date: 3/31/17		Engagement process	
		with Western	
		University and	
		related activities as of	
		March 2017. Target	
		completion is now	
		March 31, 2018.	
Phase 4: Implement	Stakeholders and	The strategy will be	None. Phase 4 will
approved strategy.	partners will drive this	subject to new	be delayed until the
	opportunity as	funding requests as	completion of Phase
End Date: 3/31/17	presented by the City	part of the multi-year	5.
	of London.	budget process.	

# **CONCLUSION**

The Semi-Annual Progress Report tracks nearly 1000 milestones. This tool allows Council and Administration to track progress and monitor implementation of the 2015-19 Strategic Plan for the City of London. In some cases milestones have been delayed due to shifting priorities or emerging circumstances. The Strategic Plan Variance Reports are intended to provide Council with a more in-depth analysis of these delays. Information included in this report can support Council in strategic decision making and inform the work of Civic Administration.

CONCURRED BY:	RECOMMENDED BY:
KELLY SCHERR	MARTIN HAYWARD
MANAGING DIRECTOR ENVIRONMENTAL	CITY MANAGER
AND ENGINEERING SERVICES AND CITY ENGINEER	

cc. Senior Leadership Team Strategic Thinkers Table